



DEPARTMENT OF THE ARMY
US ARMY INSTALLATION MANAGEMENT COMMAND
HEADQUARTERS, UNITED STATES ARMY GARRISON, FORT MONMOUTH
286 SANGER AVENUE
FORT MONMOUTH, NEW JERSEY 07703-5101

Directorate of Public Works

January 9, 2009

State of New Jersey
Department of Environmental Protection
Division of Remediation Management and Response
Bureau of Investigation, Design and Construction
ATTN: Mr. Larry Quinn
P.O. Box 413
Trenton, NJ 08625-0413

Subject: Landfill Delineation Project – Revised Schedule

Re: Fort Monmouth Correspondence (Dated September 24, 2008)

Fort Monmouth Correspondence (Dated September 16, 2008)

NJDEP Correspondence (Dated August 19, 2008)

Fort Monmouth Correspondence (Dated August 1, 2008)

Dear Mr. Quinn:

Attached is a revised schedule for the landfill boundary confirmation work. Work activities commenced on 29 September 08 as scheduled, however, the completion of all field work has been extended to 27 February 09. Other competing priorities in the environmental program are the reason for extending the schedule. All other agreements which were made previously remain in effect.

Please contact Mr. Joseph Fallon at (732) 532-6223 should you have any questions regarding the schedule change.

Sincerely,

Barbara A. Folk
Director, Public Works

WORK SCHEDULE FOR LANDFILL DELINEATION PROJECT

LANDFILL NUMBER	NUMBER OF TRENCHES	NUMBER OF GEOPROBE LOCATIONS	NUMBER OF HAND AUGER LOCATIONS	START DATE	FINISH DATE	SITE RESTORATION (TOPSOIL, SEED, MULCH)
M-14	31	0	0	9/29/2008	10/6/2008	Complete
M-4	18	0	0	10/7/2008	10/16/2008	Complete
CW-3A	18	3	0	10/16/2008	11/5/2008	Complete
M-2	29	0	8	11/17/2008	11/26/2008	Complete
M-12	31	0	3	12/15/2008	1/7/2009	Complete
M-18	7	0	3	1/8/2009	1/14/2009	
M-3	14	0	0	1/15/2009	1/23/2009	
M-5	12	0	0	1/26/2009	2/6/2009	
M-8	10	0	0	2/17/2009	2/27/2009	